

Date : 06/25/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 06/25/2026 09:00
Onsite Hours : 08:00

ASEC Report ID : 95532
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 06/25/2026 17:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor for the observation/testing of the placement of fill/backfill. The contractors removed approx. 20ft to 30ft long of the unsuitable fill in the roadway on Garibaldi Street. The contractors went against ASEC recommendations and decided to bring soil from another site to use as fill in this area. ASEC did not have a proctor on this soil, so a field proctor was conducted, and a sample was taken to conduct a lab proctor. The soil appears to be a silty material with a mixture of 57 stones. The contractor placed approx. 8in to 12in lifts and compacted with a trench roller. Density testing was conducted, and test results were provided to the contractor. The soil appears to be slightly higher than optimum moisture content, but the density tests were passing at this time. County officials were present onsite and stopped work due to lack of road plates and soil being placed on roadway.

A concrete pour of approx. 27 yards was poured on the footing for the retaining wall located at the entrance of the site. Concrete testing was conducted and test results were provided to the contractor. 6 cylinders were made and stored on site, and will be transported to the lab on the following work day. The initial slump test of the first truck was approx. 7 inches and out of spec. The concrete foreman was notified and requested 2 additional slump tests.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/25/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 06/25/2026 09:00
Onsite Hours : 08:00

ASEC Report ID : 95532
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 06/25/2026 17:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.