

Date : 04/12/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 04/12/2021 09:00
Onsite Hours : 07:00

ASEC Report ID : 10910
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Sunny
Departure Time : 04/12/2021 16:00
ASEC Technician Name : Andrew McCullough

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were made on site today.

1. The inspector visually observed the completion of the storm line between HW E20 and HW E10 and the backfilling operation begun. Structural fill was placed around the placed RCP pipe and compacted utilizing a jumping jack tamper. The fill was placed in 8" lift encasing the pipe where a trench roller was then used to compact the top of the pipe to 2' above the pipe. During this operation, the undercutting of a small heavy organic layer of soil on the North side of the pipe was observed prior to backfilling to the grade of the pipe in order to access the south side of the site.
2. The inspector met with the project manager Brad and the superintendent to walk lot #27 prior to the excavation of the heavy organic layer of soil inside of this area.
3. Lots #4-#2 were tilted in order to expedite the drying process of the soil prior to recompaction efforts.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.