

Date : 09/23/2020
Project No : 2020CMiscDRH
Client Company : DR Horton
Arrival Time : 09/23/2020 10:00
Onsite Hours : 02:00

ASEC Report ID : 1093
Name of the Project : Legacy at Stoney Creek
Project Location : 7190 Bedrock Circle Lithonia, GA 30038
Weather : Sunny
Departure Time : 09/23/2020 12:00
ASEC Technician Name : Ramchandra Mogulla

At the request of the client's representative, ASEC representative Ram Mogulla visited the job site to assess the subgrade condition of the area where a landscape retaining wall was planned.

The landscape retaining wall was planned to be less than 4 feet high and was approximately 130 feet long. The wall extended to cover the entire back side of Lots #132, 133 and partially 134 on River Rock Road.

The undersigned representative assessed the subgrade along the wall foundation and observed approximately 6 inches of soft inundated material. This material in its current condition was not suitable to support the wall. We recommended approximately 6 inches of material be removed to expose firm subgrade soils and to replace with drainable material such as #57 stone or larger rock.

During wall construction we recommend installing 2 feet of drainage material (#57 stone) behind the wall to aid future drainage.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.