

Date : 11/25/2020
Project No : 2020C009
Client Company : DR Horton
Arrival Time : 11/25/2020 09:30
Onsite Hours : 04:30

ASEC Report ID : 1344
Name of the Project : Monet Gardens
Project Location : River Road at Green Pastures Way,
Ellenwood, GA
Weather : Overcast
Departure Time : 11/25/2020 14:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

- Work continued on the Storm drain line A from the previous day. After initial excavation, the area was probed (using a probe rod)and determined to be sufficiently compact. Topsoil recovered from the initial cut was being stockpiled and will be used for back fill.
- A trench was being excavated in an area directly behind lot 13 ,The area cut was outside the area of the main building pad. The contractor explained that the area would be filled with the broken pieces of concrete slab that was used as a basketball court located on the East side of lot 12.
- No structural fill was placed this day therefore no density tests were performed.



Lot 13 Trench East side of property, Not within the main building pad



Storm Drain Line A

Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.