

Date : 11/11/2020
Project No : 2020C009
Client Company : DR Horton
Arrival Time : 11/11/2020 10:00
Onsite Hours : 04:00

ASEC Report ID : 1359
Name of the Project : Monet Gardens
Project Location : River Road at Green Pastures Way,
Ellenwood, GA
Weather : Sunny
Departure Time : 11/11/2020 14:00
ASEC Technician Name : Ramchandra Mogulla

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

- The contractor continued excavation of Pond B planned to be on the southwest part of the site between Lots #9 and 7.
- The contractor did fine-grading and excavation to install storm drainage elements in pond A.
- Material excavated was used to bring the grade up at and in the vicinity of Lot #9.
- Two lifts were placed in this area today. The undersigned observed the soil being placed in approximately 8-inch lifts and compacted by one CAT CP-433E model padfoot roller.
- Two density tests were performed on the lifts placed to assess compaction efforts. The density test report for this day lists the test results for the work performed on this day.
- Based on the density test results, visual observation of the material placed and random probing of the placed lifts, the fill placed was found to be acceptable.
- Topsoil recovered in the general vicinity was being stockpiled and will be used for landscaping purposes.



Backfill in and around lot # 9



Excavation in Pond A



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

 **Kenneth Mosman**

Date : 11/11/2020
Project No : 2020C009
Client Company : DR Horton
Arrival Time : 11/11/2020 10:00
Onsite Hours : 04:00

ASEC Report ID : 1359
Name of the Project : Monet Gardens
Project Location : River Road at Green Pastures Way,
Ellenwood, GA
Weather : Sunny
Departure Time : 11/11/2020 14:00
ASEC Technician Name : Ramchandra Mogulla

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.