

Date : 05/07/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 05/07/2021 11:00
Onsite Hours : 05:00

ASEC Report ID : 15506
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Sunny
Departure Time : 05/07/2021 16:00
ASEC Technician Name : Andrew McCullough

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were made on site today.

1. The inspector observed the placement of sewer line between MH A7 toward MH A8. During the placement of the sewer line from MH A5 through 40 past MH A7, heavy groundwater was encountered in this section of pipe. Dewatering methods were utilized during the installation followed by an additional 6" of stone added to the bedding of the sewer line.
2. The inspector walked the site with the superintendent Morris Pucket, getting organized for the proposed remediation process inside of lot #27 to be executed the start of the following week weather permitting.
3. No other activities were observed on site due to site being too wet from the recorded 4" of rainfall over the last few days.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.