

Date : 02/02/2021
Project No : 2020C009
Client Company : DR Horton
Arrival Time : 02/02/2021 08:00
Onsite Hours : 08:00

ASEC Report ID : 1615
Name of the Project : Monet Gardens
Project Location : River Road at Green Pastures Way,
Ellenwood, GA
Weather : Sunny
Departure Time : 02/02/2021 16:00
ASEC Technician Name : Dave Bek

7am- 4pm

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

- Digging continued on the sewerline A (Cannon Walk) using full size CAT excavator in the middle of the cul-de-sac. (Directly in front of lots 9 -12)
 - Compaction was performed (Cat Excavator with a sheep's foot attachment) with onsite backfill material. (Red/Brwn Silty Clay, stockpiled along the cul-de-sac directly in front of lot 9) The fill material was at 20% moisture.
 - 8 lifts was observed being placed in this area today. The undersigned observed the soil being placed in approximately 20 inch lifts and compacted with a CAT Excavator with a padfoot roller attachment.
 - The density test report for this day list the test result for the work performed on this day.
 - Based on the density test results, visual observation of the material placed and random probing of the placed lifts, the fill placed was found to be acceptable
- Grading continued on lots 10 - 13 using a full size CAT excavator, bulldozer, and dump truck.
- DCP tests was performed on Lot 15 - 14 (see DCP test report)



Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

Date : 02/02/2021
Project No : 2020C009
Client Company : DR Horton
Arrival Time : 02/02/2021 08:00
Onsite Hours : 08:00

ASEC Report ID : 1615
Name of the Project : Monet Gardens
Project Location : River Road at Green Pastures Way,
Ellenwood, GA
Weather : Sunny
Departure Time : 02/02/2021 16:00
ASEC Technician Name : Dave Bek

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.