

Date : 03/05/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 03/05/2021 09:00
Onsite Hours : 04:00

ASEC Report ID : 2257
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather :
Departure Time : 03/05/2021 13:00
ASEC Technician Name : Andrew McCullough

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were made on site today.

1. Finalizing the excavation of retention pond Sd4-3 and started the excavation of the diversion ditch running from Sd4- NorthWest to Sd4-3.
2. While waiting approval for the previously recommended under drainage system for lot 1; The contractor excavated a draining trench running the center line from the North end of lot 1, to the construction entrance storm drain to promote positive drainage.
3. Lots #10-#11 were walked and staked by CGU for the placement of the temporary retention pond Sd4-2. The contractor proceeded to strip the area into the weekend.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.