

Date : 03/08/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 03/08/2021 08:30
Onsite Hours : 05:00

ASEC Report ID : 2259
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Sunny
Departure Time : 03/08/2021 13:30
ASEC Technician Name : Andrew McCullough

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were made on site today.

1. Over the weekend, the contractor completed stripping up to 2' of topsoil off in some places of Sd4-2, upon completion, the contractor ran into a high water table on the East side of lot #11 running to the South side of lot #11. The contractor cut a draining trench from the North End of the lot #11 down the the South East corner and placed a pump to help drain the abundant ground water.
2. The contractor started the earth work for temporary retention pond Sd4-4.



Trench from the North End of the lot #11 down the the South East corner



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.