

Date : 06/21/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/21/2021 08:00
Onsite Hours : 04:00

ASEC Report ID : 24379
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Light Rain
Departure Time : 06/21/2021 12:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today

Upon arrival to the site the writer observed that work had been completed on pipe placement from AA10 to AA20, CA30 to CA40 and CA40 to CA50 since the last site visit.

The writer observed that the contractor was in the process of relocating the silt fences along the area located between lot 10 and lot 11. They were moved back approximately 8 - 10 feet

The site superintendent Morris Pucket (CGU) informed the writer that most work would be suspended due to in-climate weather (thunderstorms, heavy rainfall.) experienced over the weekend. Site conditions were very wet and unsuitable for most heavy construction activity.



Silt Fence Relocation



General Site Conditions

Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.