

Date : 06/23/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/23/2021 08:00
Onsite Hours : 06:00

ASEC Report ID : 24386
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Overcast
Departure Time : 06/23/2021 14:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today

Upon arrival to the site the writer observed that excavation and placement of piping from AA60 to AA70 had begun. After reaching depth, sub-grade evaluations were performed, and through visual observation and manual probing, the writer found the underlying sub-grade to be an acceptable, hard red-brown silty sand w/ rock material. 6" of 57 stone was added for the bedding prior to pipe placement. The contractor opted to wait until the following day to begin backfill and compaction.



AA60 to AA70



Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.