

Date : 06/29/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/29/2021 08:00
Onsite Hours : 06:00

ASEC Report ID : 26155
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Cloudy / Light Rain fall
Departure Time : 06/29/2021 14:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today

Organic unusable soil material was transported from piles located along lots 23 and 24 by two Volvo dump trucks to the transfer pit along the non-structural areas of lot 7 and 8, where a Cat Bulldozer began filling the excavation area.

The site superintendent Morris Pucket (CGU) informed the writer that due to in-climate weather (rainfall.) and site conditions progressively increasing in saturation levels, most construction activity would be focused on general grading (leveling to pad grade) on lots 1, 9, 10, 32 and 33



Lots 1



Lots 32, 33

Date : 06/29/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/29/2021 08:00
Onsite Hours : 06:00

ASEC Report ID : 26155
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Cloudy / Light Rain fall
Departure Time : 06/29/2021 14:00
ASEC Technician Name : Dave Bek



Transfer Pitt (Lots 7 - 8)

Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla

GA P.E. 036021

Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.