

Date : 06/30/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 06/30/2021 11:00
Onsite Hours : 03:00

ASEC Report ID : 26160
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : Overcast
Departure Time : 06/30/2021 14:00
ASEC Technician Name : Dave Bek

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today

Upon arrival to the site, the writer observed general grading (leveling to pad grade) continued on lots 1, 9, 10, 32 and 33.

The writer observed TJ Contracting (sub-contractor of CGU) continued excavation along A0 - A1 (along Pittman Rd.) in preparation for the pipe boring, including active pumping of water from the area.



Bore Pitt A0 - A1



Lot 9 - 10 Grading

Dave Bek

Senior Engineering Technician



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.