

Date : 07/27/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 07/27/2021 01:00
Onsite Hours : 04:00

ASEC Report ID : 31576
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : sunny
Departure Time : 07/27/2021 05:00
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following tests were performed onsite this day.

Upon arriving at site, located on Pittman road, Installation of the tie in drain located near the road at side of property was being hindered by underground water source (see Pic. #1). The crew was pumping out water, removing wet soil, and adding 6" of additional gravel and preparing to pour 8" of concrete to help alleviate issues.

A follow up will be conducted on July 28.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.