

Date : 07/29/2021
Project No : 2020C007
Client Company : Pulte Group
Arrival Time : 07/29/2021 08:00
Onsite Hours : 01:00

ASEC Report ID : 31885
Name of the Project : Winslow at Brookstone
Project Location : 6156 Collins Road, Acworth, GA 30101
Weather : sunny
Departure Time : 07/29/2021 09:00
ASEC Technician Name : Russell Hendrix

A slab inspection was requested for Lot #14.

AS Engineering and Consulting, LLC. has completed an engineering evaluation of the slab and perimeter footings at the above mentioned residential unit. The footing evaluation was performed by visual inspection, hand probing, and dynamic cone penetrometer (DCP) testing. During the evaluation, well compacted fill soils were encountered underlain by residual soils.

These soils were found to be capable of supporting the building structure utilizing an allowable soil bearing pressure of 2,000 psf.

Reinforcing steel for footings and slab was visually inspected and appeared to be in accordance with approved project specifications. During our evaluation it was noted the welded wire mesh was adequately overlapped, vapor barrier was installed and taped as needed, rebar standees were used as needed to provide cover and the rebar appeared to have adequate lap length for its size.

AS Engineering and Consulting, LLC. appreciates the opportunity to be of service to you on this project. If you have any questions regarding this letter, please contact us.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.