

Date : 09/02/2021
Project No : 2021C070
Client Company : CCG Constructors LLC (Century)
Arrival Time : 09/02/2021 12:00
Onsite Hours : 04:00

ASEC Report ID : 33876
Name of the Project : Harmony Heights
Project Location : Mt. Olive Road at Brentwood Drive,
Commerce, GA
Weather : sunny
Departure Time : 09/02/2021 16:00
ASEC Technician Name : Russell Hendrix

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

Upon arrival the writer observed work already in progress for storm sewer at location A9. This section consisted of approximately 250 linear feet at an elevation of 880 ft. It was observed that 5" of #57 stone was placed under and to the sides of the Black corrugated 16" pipe. the area was then filled with 6" of soil and packed with an RTSC2 Wacker Nuesom. This was repeated until until a lager vibrating CAT compactor could be used.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.