

Date : 09/09/2021
Project No : 2021C070
Client Company : CCG Constructors LLC (Century)
Arrival Time : 09/09/2021 08:30
Onsite Hours : 05:30

ASEC Report ID : 33883
Name of the Project : Harmony Heights
Project Location : Mt. Olive Road at Brentwood Drive,
Commerce, GA
Weather : cloudy
Departure Time : 09/09/2021 14:00
ASEC Technician Name : Russell Hendrix

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

Upon arrival at project site excavation and installation of storm water drain between A5-A6 had begun. Approximately 50 feet of 16" black corrugated pipe was installed with 5 inches of #57 stone under and to the sides. Soil was backfilled in 6" lifts and compacted initially with a RTSC2 Wacker Nuesom. Final compaction was achieved with a BW211 PD-50. Please see attached photos.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.