

Date : 10/27/2021  
Project No : 2021C074  
Client Company : DR Horton West  
Arrival Time : 10/27/2021 12:00  
Onsite Hours : 03:00

ASEC Report ID : 34378  
Name of the Project : Oakhurst Glen - Ph 4  
Project Location : Mallord Drive, South Fulton, GA  
Weather : Partly cloudy  
Departure Time : 10/27/2021 15:00  
ASEC Technician Name : Christopher Burrow II

As requested, an ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill at the area of lots 283 and 339 (area approximate size 80 feet by 200 feet). Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area was 95 % of standard proctor. Based on visual observation and field measuring, the fill was placed in 8 to 12 inch thick lifts and compacted using a CAT 815F sheepsfoot compactor(weight; 45,757 lbs.). Based on density testing, the fill placed today at depths between approximately -1 feet and -0 feet below finished grade was compacted according to fill placement guidelines. See attached density test results for more details.

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

- Staging sewer pipe on site to prepare for excavation and pipe placement.
- Continued rock breaking on site.
- Excavation for pipe laying in the area of lot 293 and surrounding cul-de-sac.

ASEC recommends sealing of the surface of placed fill from inclement weather and to maintain positive drainage.

The contractor was notified about results.

  
**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.