

Date : 11/02/2021
Project No : 2021C073
Client Company : DR Horton West
Arrival Time : 11/02/2021 12:00
Onsite Hours : 02:30

ASEC Report ID : 34425
Name of the Project : Tributary C2A
Project Location : Riverside Parkway, City of Douglasville, GA
Weather : Partly cloudy
Departure Time : 11/02/2021 14:30
ASEC Technician Name : Christopher Burrow II

As requested, an ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill at the area of Manhole A4 through A5 (area approximate size 25 feet by 150 feet). Based on review of guidelines for fill placement, the required compaction for structural fill at the above-mentioned area was 95 % of standard proctor. Based on visual observation and field measuring, the fill was placed in 8- to 12-inch-thick lifts and compacted using a CAT CP44b sheeps-foot compactor (weight; 16,471 lbs.). Based on density testing, the fill placed today at depths between approximately -6 feet and -5 feet below finished grade was compacted according to fill placement guidelines. See attached density test results for more details.

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time: Continuing excavation in the above-mentioned area and laying pipe in excavated areas.

ASEC recommends sealing of the surface of placed fill from inclement weather and to maintain positive drainage.

The contractor was notified about results.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.