

Date : 11/08/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 11/08/2021 12:00
Onsite Hours : 03:30

ASEC Report ID : 34438
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 11/08/2021 15:30
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

- Excavating in the area of manhole 5.4.
- Laying sewer pipe and sewer laterals in the area of manhole 5.4.
- Continuing rock breaking on site.
- Excavations performed outside of fill areas around perimeter of job site to fill with broken rocks.
- Large amounts of rock and boulders excavated from pipe areas between manhole 5.1 through 5.4 causing slower progress.
- Continued excavation on from manhole 5.4. More rock and boulders encountered during this excavation.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.