

Date : 08/25/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 08/25/2021 08:00
Onsite Hours : 04:00

ASEC Report ID : 34621
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : sunny
Departure Time : 08/25/2021 12:00
ASEC Technician Name : Andrew McCullough

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observation were made on site today.

The inspector was on site this day to observe a proof-roll of the de-accel lane of the West entrance. A fully loaded tandem axle dump truck was utilized during the proof-roll. Minor deflection was observed in the top few inches of GAB. ASEC recommends removing the GAB and excavating along the de-accel lane 6" followed by backfilling with an additional 6" of GAB.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.