

Date : 10/20/2021
Project No : 2021C058
Client Company : Pulte Group
Arrival Time : 10/20/2021 08:00
Onsite Hours : 03:00

ASEC Report ID : 34631
Name of the Project : Parkside at Mason Mill
Project Location : Decatur, GA
Weather : sunny
Departure Time : 10/20/2021 11:00
ASEC Technician Name : Andrew McCullough

As requested, an ASEC technician was present at the above referenced site for the purpose of conducting a slab on grade and perimeter slab footing inspection for Lot #283.

Slab appeared to consist of #4 rebar rested on three 3" rod chairs spaced at approximately six 6" inches on center. The bottom of the slab was covered with continuous poly vapor barrier lapping with wire mesh placed one 1" from the bottom of slab. Slab preparations appeared to be in accordance with project specifications. The footing evaluation was performed by visual inspection, hand probing and dynamic cone penetrometer (DCP) testing.

During the evaluation, well compacted fill soils were encountered underlain by residual soils. These soils were found to be capable of supporting the building structure utilizing an allowable soil bearing pressure of 2,000 psf. The footings are the proper depth and width and have been prepared in accordance with Southeast Zone, Date 12/08/2015, Carver & Eddington, NPC plan Number 2468.238-2468.237, Pulti Structural Drawling by visual inspection. Lot #283 is ready for concrete placement.

See attached DCP/Boring Sheet for full data.

The superintendent has been notified of these findings.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.