

Date : 12/03/2021
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 11/30/2021 12:30
Onsite Hours : 01:30

ASEC Report ID : 34670
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny
Departure Time : 11/30/2021 14:00
ASEC Technician Name : Russell Hendrix

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals.

A request was made for a reinforcing steel inspection for size, spacing and quantity for Lot #27. It was found the footing rebar was not tied to code. Also, the rebar was not on the required saddles to give the needed ground clearance. A recommendation was given to remedy the deficiencies. Probing and DCP testing found the footing subgrade soils to be suitable for concrete placement. Please see the attached table.

DCP TEST DATA SHEET

Project Name: Suncity **Date:** 11/30/21
Project Number: Lot 27 **Technician:** Russ Hendrix
Project Location: Griffin, GA

DCP LOCATION:
Lot #,
North/South/Cente
r etc

Footing

DCP LOCATION:
Lot #,
North/South/Cente
r etc

Depth (feet)	Set 2"	N 1.75"	Description	Depth (feet)	Set 2"	N 1.75"	Description
1		14	Red silty fine sand	1			
2		16	Red silty fine sand	2			
3		12	gold silty fine sand w/rock mix	3			
4		20	Red silty fine sand	4			

Date : 12/03/2021
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 11/30/2021 12:30
Onsite Hours : 01:30

ASEC Report ID : 34670
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny
Departure Time : 11/30/2021 14:00
ASEC Technician Name : Russell Hendrix



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.