

Date : 01/20/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 01/14/2022 08:00
Onsite Hours : 02:00

ASEC Report ID : 52952
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny 38
Departure Time : 01/14/2022 10:00
ASEC Technician Name : Russell Hendrix

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

An inspection was completed on Lot #39, Pod 17 in the Pinnacle section of Suncity. Rebar was observed to be placed correctly for size, spacing, and quantity. Two DCPs were conducted on the Northeast side at the road frontage. Previously, it was discussed with Robert the foreman of the concrete crew that if a rain/ice event happens the footings would need to be de-mucked prior to concrete placement. A rain/ice event did happen before concrete was placed. Robert stated the footing had been de-mucked, but there was no reinspection.

Please see the attached table.

DCP TEST DATA SHEET

Project Name: Suncity **Date:** 01/14/22
Project Number: 2021c060 **Technician:** Russ Hendrix
Project Location: Suncity, Griffin

DCP LOCATION: Lot #, North/South/Center etc				DCP LOCATION: Lot #, North/South/Center etc			
Lot 39 Pinnacle, pod 17 facing road				Lot 39 Northwest, side			
Depth (feet)	Set 2"	N 1.75"	Description	Depth (feet)	Set 2"	N 1.75"	Description
1		11	Red fine sandy silt	1		9	Red fine sandy silt
2		11	Black fine sandy clay w small amount organic	2		12	Black fine sandy clay w small amount organic
3		10	Red fine sandy silt	3		14	Red fine sandy clay

Date : 01/20/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 01/14/2022 08:00
Onsite Hours : 02:00

ASEC Report ID : 52952
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny 38
Departure Time : 01/14/2022 10:00
ASEC Technician Name : Russell Hendrix

4	15	Red fine sandy silt	4	15	Red fine sandy silt
5			5		
6			6		
7			7		
8			8		
9			9		
10			10		

DCP LOCATION:
Lot #,
North/South/Center etc

DCP LOCATION:
Lot #,
North/South/Center
etc

Depth (feet)	Set 2"	N 1.75"	Description	Depth (feet)	Set 2"	N 1.75"	Description
1				1			
2				2			
3				3			
4				4			
5				5			
6				6			
7				7			
8				8			
9				9			
10				10			

NOTES:


Kenneth Mosman

Date : 01/20/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 01/14/2022 08:00
Onsite Hours : 02:00

ASEC Report ID : 52952
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny 38
Departure Time : 01/14/2022 10:00
ASEC Technician Name : Russell Hendrix

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.