

Date : 01/27/2021
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 01/27/2021 04:00
Onsite Hours : 00:45

ASEC Report ID : 53012
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather :
Departure Time : 01/27/2021 04:45
ASEC Technician Name : Jamal Geathers

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes, and materials submittals.

The ASEC representative performed foundation bearing tests in the below referenced footing areas. All referenced footings were found to meet the job specification for a soil bearing pressure of 2,500 psf.

A reinforcing steel inspection was performed on the following locations: (Lots #10 Pod 15). Reinforcing steel was observed to meet job specifications for required size, spacing, lap and cover. No discrepancies were noted.

If foundation soil become wet prior to concrete placement, it should be reevaluated by a geotechnical engineer or qualified soils technician. All loose fall-in soils or debris should be removed from foundations prior to concrete placement.

DCP LOCATION:

Lot #,
North/South/Center
etc

Lot 10 back of lot
(offset)

Depth (feet)	Set 2"	N 1.75"	Description
1	6	11	
2	6	13	
3	6	AR	auger refusal
4	6		

DCP LOCATION:

Lot #,
North/South/Center
etc

lot 10 back of lot

Depth (feet)	Set 2"	N 1.75"	Description
1	6	13	
2	6	12	
3	6	11	
4	6	16	


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.