

Date : 01/27/2021
Project No : 2021C061
Client Company : Pulte Group
Arrival Time : 01/27/2021 05:30
Onsite Hours : 01:30

ASEC Report ID : 53014
Name of the Project : Brighton
Project Location : 1148 Forrest Ave, Fayetteville, GA 30214
Weather :
Departure Time : 01/27/2021 7:00
ASEC Technician Name : Jamal Geathers

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals.

The ASEC representative has performed foundation bearing tests in referenced footing areas (see below). All referenced footings were found to have a soil bearing capacity of 2,500 psf.

Reinforcing steel inspections was performed on the following locations: (Lots #1 & 3). Reinforcing steel was observed to meet job specifications for the required size, spacing, lap and cover. No discrepancies were noted.

If foundation soils become wet prior to concrete placement, it should be reevaluated by our geotechnical engineer or qualified soils technician. All loose fall-in soils or debris should be removed from foundations prior to concrete placement.

DCP LOCATION:

Lot #,
North/South/Center
etc

Lot 3 (Front of
lot)

DCP LOCATION:

Lot #,
North/South/Center
etc

Lot 1 (back of lot,
right side)

Depth (feet)	Set 2"	N 1.75"	Description	Depth (feet)	Set 2"	N 1.75"	Description
1	6	8		1	6	10	
2	6	12		2	6	12	
3	6	13		3	6	12	
4	6	15		4	6	14	


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.