

Date : 02/02/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 02/02/2022 07:30
Onsite Hours : 02:00

ASEC Report ID : 53017
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather :
Departure Time : 02/02/2022 09:30
ASEC Technician Name : Jamal Geathers

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals.

The ASEC representative performed foundation bearing tests in the below referenced footing areas. All referenced footings were found to have a soil bearing pressure of 2,500 psf.

A reinforcing steel inspection was performed on the following locations: (Lot #42 pod17 & Lot #38 pod 17). Reinforcing steel was observed to be placed as per job specifications for size, spacing and quantity. No discrepancies were noted.

If foundation soil become wet prior to concrete placement, they should be reevaluated by a geotechnical engineer or qualified soils technician. All loose fall-in soils or debris should be removed from foundations prior to concrete placement.

DCP LOCATION:

Lot #, North/South/Center etc
Lot 38, front right side of lot

Depth (feet)	Set 2"	N 1.75"	Description
1	6	13	
2	6	10	
3	6	11	
4	6	12	
5			
6			
7			
8			
9			
10			

DCP LOCATION:

Lot #, North/South/Center etc

Depth (feet)	Set 2"	N 1.75"	Description
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			

DCP LOCATION:

Lot #, North/South/Center etc
Lot 42, left side of lot

DCP LOCATION:

Lot #, North/South/Center etc
lot 42, back of lot

Date : 02/02/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 02/02/2022 07:30
Onsite Hours : 02:00

ASEC Report ID : 53017
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather :
Departure Time : 02/02/2022 09:30
ASEC Technician Name : Jamal Geathers

Depth (feet)	Set 2"	N 1.75"	Description	Depth (feet)	Set 2"	N 1.75"	Description
1	6	8		1	6	7	
2	6	15		2	6	10	
3	6	9		3	6	12	
4	6	20		4	6	12	


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.