

Date : 01/25/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 02:30
Onsite Hours :

ASEC Report ID : 53088
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather :
Departure Time : 01/25/2022 05:00
ASEC Technician Name : Jamal Geathers

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes, and materials submittals.

The ASEC representative performed Dynamic Cone Penetrometer (DCP) tests on the below referenced footing areas. All referenced footings were found to meet job specification for a soil bearing pressure of 2,500 psf.

A reinforcing steel inspection was performed on the following locations: (Lots #6, 7, and 41). Reinforcing steel was observed to meet job specifications for required size, spacing, lap and cover. No discrepancies were noted.

If foundation soils become wet prior to concrete placement, they should be reevaluated by a geotechnical engineer or qualified soils technician. All loose fill-in soils or debris should be removed from foundations prior to concrete placement.

DCP TEST DATA SHEET

Project Name:	Suncity-Peachtree	Date:	January 25
Project Number:	2021C060	Technician:	Jamal Geathers
Project Location:	Griffin, Ga		

DCP LOCATION:		DCP LOCATION:	
Lot #,	Lot 7 (Front of	Lot #,	Lot 7 (back of
North/South/Center	lot)	North/South/Center	lot)
etc		etc	

Depth (feet)	Set 2"	N 1.75"	Description	Depth (feet)	Set 2"	N 1.75"	Description
1	9	11		1	8	11	
2	9	12		2	8	10	
3	9	10		3	8	9	
4	9	10		4	8	8	
5				5			
6				6			
7				7			
8				8			
9				9			

Date : 01/25/2022
 Project No : 2021C060
 Client Company : Pulte Group
 Arrival Time : 02:30
 Onsite Hours :

ASEC Report ID : 53088
 Name of the Project : Suncity - Peachtree
 Project Location : Griffin, GA
 Weather :
 Departure Time : 01/25/2022 05:00
 ASEC Technician Name : Jamal Geathers

10				10			
jrg							
DCP LOCATION:				DCP LOCATION:			
Lot #,		Lot 6 (front of		Lot #,		lot 10 back of lot	
North/South/Center		lot)		North/South/Center			
etc				etc			
Depth	Set	N	Description	Depth	Set	N	Description
(feet)	2"	1.75"		(feet)	2"	1.75"	
1	8	7		1	8	9	
2	8	11		2	8	12	
3	8	12		3	8	13	
4	8	18		4	8	12	
5				5			
6				6			
7				7			
8				8			
9				9			
10				10			

DCP TEST DATA SHEET

Project Name: Suncity-Peachtree Date: January 25
 Project Number: 2021C060 Technician: Jamal Geathers
 Project Location: Griffin, Ga

DCP LOCATION:				DCP LOCATION:			
Lot #,		Lot 41 (left side		Lot #,		Lot 41(Back of	
North/South/Center		of Lot)		North/South/Center		lot)	
etc				etc			
Depth	Set	N	Description	Depth	Set	N	Description
(feet)	2"	1.75"		(feet)	2"	1.75"	
1	9	16		1	8	18	
2	9	15		2	8	16	

Date : 01/25/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 02:30
Onsite Hours :

ASEC Report ID : 53088
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather :
Departure Time : 01/25/2022 05:00
ASEC Technician Name : Jamal Geathers

3	9	auger refusal	3	8	14
4	9		4	8	17
5			5		
6			6		


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.