

Date : 02/23/2022
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 02/23/2022 08:00
Onsite Hours : 01:00

ASEC Report ID : 53166
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather :
Departure Time : 02/23/2022 09:00
ASEC Technician Name : Jamal Geathers

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes, and materials submittals.

The ASEC representative performed foundation bearing tests in the below referenced footing areas. All referenced footings were found to meet the job specification for a soil bearing pressure of 2,000 psf.

A reinforcing steel inspection was performed on the following locations: (Lot29 Pod 15). Reinforcing steel was observed to meet job specifications for required size, spacing, lap and cover. No discrepancies were noted.

If foundation soil become wet prior to concrete placement, it should be reevaluated by a geotechnical engineer or qualified soils technician. All loose fall-in soils or debris should be removed from foundations prior to concrete placement.

Depth (feet)	Set 2"	N 1.75"	Description
1	7	10	Orange, Silty fine to medium SAND with clay
2	7	9	Orange, Silty fine to medium SAND with clay
3	7	13	Orange, Silty fine to medium SAND with clay
4	7	10	Orange, Silty fine to medium SAND with clay



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.