

Date : 08/04/2020
Project No : 2020C017
Client Company : Excellere Construction LLC
Arrival Time : 08/04/2020 10:00
Onsite Hours : 04:00

ASEC Report ID : 851
Name of the Project : Mountain Way Project
Project Location : Mountain Way NE, Atlanta, GA 30342
Weather : Sunny
Departure Time : 08/04/2020 14:00
ASEC Technician Name : Ramchandra Mogulla

Visual observation techniques were employed to evaluate work in-place for general compliance with the Project Plans and Specifications.

Observations

The undersigned ASEC representative monitored compaction efforts for the area being prepared for concrete placement. The proposed placement area was a 140-foot-long section of the sidewalk as shown in the pictures below. The compaction of subgrade was performed using a walk behind vibratory roller. The subgrade was checked by the undersigned representative by probing and constant observing of compaction efforts at this section. The subgrade appeared to be suitable for sidewalk placement and no soft or weak areas were noted.

Approximately 18 cu.yds. of concrete was ordered and delivered on this day; part of the fill placement in the subject area. The undersigned representative sampled the first truck delivered to the site on this day. The plastic properties and strength test results will be reported on the concrete test report.

Unresolved Discrepancies

None outstanding on this day.



General area of proposed side walk placement on this day.



Prepared subgrade ready for concrete placement.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

 **Kenneth Mosman**

Date : 08/04/2020
Project No : 2020C017
Client Company : Excellere Construction LLC
Arrival Time : 08/04/2020 10:00
Onsite Hours : 04:00

ASEC Report ID : 851
Name of the Project : Mountain Way Project
Project Location : Mountain Way NE, Atlanta, GA 30342
Weather : Sunny
Departure Time : 08/04/2020 14:00
ASEC Technician Name : Ramchandra Mogulla

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.