

Date : 08/04/2021
Project No : 2021C073
Client Company : DR Horton West
Arrival Time : 08/04/2021 07:30
Onsite Hours : 9:00

ASEC Report ID : 33538
Name of the Project : Tributary C2A
Project Location : Riverside Parkway, City of Douglasville, GA
Weather : Partly cloudy
Departure Time : 08/04/2021 16:30
ASEC Technician Name : Christopher Burrow II

As requested, an ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill in the areas below.

- in the area of lots 434 through 439 approximate size 25 feet by 200 feet. The fill placed today at elevations between approximately -2 feet and -0 feet below finished grade
- In the area of lots 406 through 408 approximate size 25 feet by 110 feet. The fill placed today at elevations between approximately -4 feet and -2 feet below finished grade

Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area is 95% of standard Proctor.

Based on visual observation and field testing, the fill was placed in 8 to 12 inch thick lifts and compacted using a CAT 815F sheepsfoot compactor(weight; 45,757 lbs.).

See attached density test results for more details.

ASEC recommends sealing of the surface of placed fill from inclement weather and maintain the positive drainage.

The contractor was notified about results.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.