

Date : 09/03/2021
Project No : 2021C073
Client Company : DR Horton West
Arrival Time : 09/03/2021 07:30
Onsite Hours : 04:00

ASEC Report ID : 33833
Name of the Project : Tributary C2A
Project Location : Riverside Parkway, City of Douglasville, GA
Weather : Partly cloudy
Departure Time : 09/03/2021 11:30
ASEC Technician Name : Christopher Burrow II

As requested, a ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill in the area of lots 418 through 423 approximate size 50 feet by 210 feet.

Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area is 95 % of standard proctor. Based on visual observation and field measuring, the fill was placed in 8 to 12 inch thick lifts and compacted using CAT 815F sheepsfoot compactor(weight; 45,757 lbs.).

Based on density testing, the fill placed today at elevations between approximately -2 feet and -0 feet below finished grade was acceptable and in general accordance with fill placement guidelines. See attached density test results for more details.

The following are observations that were made at this time:

- The contractor continued removing unsuitable material. The excavations were measured to be 164'x76'x1.5', 92'x135'x2.5', and 24'x44'x2.5' respectively.
- Areas within the proposed roadways were being ut to grades and the material was being stockpiled for future use.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.