

Date : 08/23/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 08/23/2021 07:00
Onsite Hours : 07:30

ASEC Report ID : 33730
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 08/23/2021 14:30
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time: erosion and moisture control was done on site in the for of pumping water, turning soil to dry it out, and scraping thin layer of wet soil off the top of fill to dry it. Job site was deemed too wet for fill to be placed.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.