

Date : 08/26/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 08/26/2021 09:00
Onsite Hours : 03:00

ASEC Report ID : 33795
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly Cloudy
Departure Time : 08/26/2021 12:00
ASEC Technician Name : Christopher Burrow II

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

Work being done to clean up the site and turn soil to dry out soil for future work.

Due to the amount of rainfall the night before the site was too wet for placement today.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.