

Date : 09/04/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 09/04/2021 13:00
Onsite Hours : 04:00

ASEC Report ID : 33855
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 09/04/2021 17:00
ASEC Technician Name : Christopher Burrow II

As requested, a ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill at the area of lots 315 through 319 approximate size 35 feet by 150 feet. Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area is 95 % of standard proctor. Based on visual observation and field measuring, the fill was placed in 8 to 12 inch thick lifts and compacted using CAT 815F sheepsfoot compactor(weight; 45,757 lbs.). Based on density testing, the fill placed today at elevations between approximately -11 feet and -9 feet below finished grade was compacted according to fill placement guidelines. See attached density test results for more details.

The following are other observations that were made at this time:

- Shaping of slopes surrounding retention pond.
- A proof roll was observed on the area of the front of lots 315 through 319 with a CAT 773 rock truck (approximate full weight; 219,000 lbs.). From observation the yielding issue listed in previous reports seems to be present still. The representative from Brent Scarborough was informed.

ASEC recommends sealing of the surface of placed fill from inclement weather and maintain the positive drainage.

The contractor was notified about results.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.