

Date : 09/11/2021
Project No : 2020C002
Client Company : Toll Bros. Inc.
Arrival Time : 09/11/2021 10:00
Onsite Hours : 02:00

ASEC Report ID : 33892
Name of the Project : Northfields at Polo Fields
Project Location : 4805 Pittman Road, Forsyth County, Georgia
Weather : sunny
Departure Time : 09/11/2021 12:00
ASEC Technician Name : Russell Hendrix

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

Mr. Pucket, on site grading foreman, called ASEC with concerns of high levels of soil moisture in regards to Lot #34. This lot was originally a temporary detention pond. Upon observation some minor deflection could be detected. Two Nuclear tests were conducted (please find the attached report) at an elevation approximately 1065. It was discussed that the moisture was higher than acceptable. A recommendation was given to open the soil and allow drying over the next few days. A follow up visit would be required on Monday the 13th.



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.