

Date : 09/13/2021  
Project No : 2020C002  
Client Company : Toll Bros. Inc.  
Arrival Time : 09/13/2021 01:15  
Onsite Hours : 03:00

ASEC Report ID : 33898  
Name of the Project : Northfields at Polo Fields  
Project Location : 4805 Pittman Road, Forsyth County, Georgia  
Weather : sunny  
Departure Time : 09/13/2021 04:15  
ASEC Technician Name : Russell Hendrix

The site was visited by the undersigned AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to assure compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were made on site today:

This visit was a follow up for issues concerning lot 34 from September 11th. The Grading foreman, Mr. Pucket, had opened the soil allowing it to dry for 2 days. After several tests (see attached) the moisture had dropped from a max of 29.6% (on sept. 11) to a max of 25.4% (Sept. 13th). A meeting was held with Mr. Pucket, Ram Mogulla, and this technician. A determination was made that the soil was acceptable. A recommendation was made by Mr. Mogulla for a maximum of 8" lifts & well compacted for best soil performance. See attached photos.



**Ramchandra R. Mogulla**  
**GA P.E. 036021**  
**Senior Engineer**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.