

Date : 09/13/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 09/13/2021 09:00
Onsite Hours : 06:00

ASEC Report ID : 33991
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 09/13/2021 15:00
ASEC Technician Name : Christopher Burrow II

As requested, a ASEC Inspector was present at the above referenced site for the purpose of observing the placement of structural fill at the area of lots 315 through 319 approximate size 30 feet by 200 feet and lots 293 though 296 approximate size 200 feet by 200 feet. Based on review of guidelines for fill placement, the required compaction for structural fill at the above mentioned area is 95 % of standard proctor. Based on visual observation and field measuring, the fill was placed in 8 to 12 inch thick lifts and compacted using CAT 815F sheepsfoot compactor(weight; 45,757 lbs.).

Based on density testing and random probing, the fill placed today at elevations between approximately -5 feet and -3 feet below finished grade was compacted according to fill placement guidelines. See attached density test results for more details.

The undersigned ASEC Inspector was on site, on the above date, for the purpose of general site monitoring and assessment of contractor and subcontractor activities. The following are observations that were made at this time:

- Rock breaking is continued on site.
- Precision blasting is on site to continue drilling on site.
- Moving piles of unsuitable soils into the green areas and fill slopes on site.

ASEC recommends sealing of the surface of placed fill from inclement weather and maintain the positive drainage.

The contractor was notified about results.



Date : 09/13/2021
Project No : 2021C074
Client Company : DR Horton West
Arrival Time : 09/13/2021 09:00
Onsite Hours : 06:00

ASEC Report ID : 33991
Name of the Project : Oakhurst Glen - Ph 4
Project Location : Mallord Drive, South Fulton, GA
Weather : Partly cloudy
Departure Time : 09/13/2021 15:00
ASEC Technician Name : Christopher Burrow II



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.