

Date : 01/09/2023
Project No : 2022C136
Client Company : Century
Arrival Time : 01/09/2023 8:00
Onsite Hours : 07:00

ASEC Report ID : 56086
Name of the Project : Logan Pointe
Project Location : Loganville
Weather : Sunny
Departure Time : 01/09/2023 15:00
ASEC Technician Name : Aminullah Azimi

As requested, our AS Engineering and Consulting (ASEC) representative visited the site for the purpose of providing quality control inspection and testing services, visual observation techniques were employed to assure compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day:

Contractor continued work in scarifying and aerating wet soils using a dozer. It was recommended to scarify the soils let the soils dry out and re-compact the area once soil moisture contents were back within optimum.

As of now, the soils were observed on this date to have high moisture contents. Our representative performed 2 moisture content tests which measured 35% and 34%.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.