

Date : 09/28/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 09/28/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 62164
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : SUNNY
Departure Time : 09/28/2023 16:30
ASEC Technician Name : Avinash Bandham

AS ENGINEERING AND CONSULTING, LLC (ASEC) representative Avinash Bandam visited the site at the request of Jackson Demolition representative Josh Kelly. The undersigned representative was present to monitor, verify and document the ongoing project activities. (Reference drawing E720661 S1 - R8, E720659 S1-R8.)

1. The contractor continued geo-fabric installation in the basement.
2. Seven Hundred and Sixty-four (764.35) tons of 825-B Stone has been placed and hauled.
3. No tests have been performed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



placed geo-fabric on the basement

Date : 09/28/2023
Project No : 2022C235
Client Company : Jackson Demolition Service, Inc.
Arrival Time : 09/28/2023 06:00
Onsite Hours : 10:30

ASEC Report ID : 62164
Name of the Project : Plant Gorgas Demolition and Grading
Project Location : 460 Gorgas Rd, Parrish, AL 35580
Weather : SUNNY
Departure Time : 09/28/2023 16:30
ASEC Technician Name : Avinash Bandham



placed geo-fabric on the basement



Hauling and compacting the stone on the other half of the basement



Ramchandra Mogulla, PE
31220
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.