

Date : 06/25/2026
Project No : 2024C217
Client Company : Artisan
Arrival Time : 06/25/2026 13:
Onsite Hours : NaN:00

ASEC Report ID : 96000
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : clear and sunny
Departure Time : 06/25/2026 5
ASEC Technician Name : Narayana Ganesh Undavalli

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued working beside the lots 32,33,34. Fill material was placed in lifts, spread using a crawler bulldozer, and compacted using both a sheep-foot roller and a Caterpillar815. Density tests were performed, and the results met the required project compaction specifications.

At the neighborhood site of seven hills beside the lots 32,33,34 the crew started excavating and placing water line and placed No.57 stone around the pipe followed by fill material that was then placed and compacted using a sheep-foot roller.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/25/2026
Project No : 2024C217
Client Company : Artisan
Arrival Time : 06/25/2026 13:
Onsite Hours : NaN:00

ASEC Report ID : 96000
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : clear and sunny
Departure Time : 06/25/2026 5
ASEC Technician Name : Narayana Ganesh Undavalli



The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.