

Date : 07/07/2026
Project No : 2025C281
Client Company : SR Homes
Arrival Time : 07/07/2026 11:00
Onsite Hours : 02:00

ASEC Report ID : 96131
Name of the Project : Owen Mills - Owens Store Rd
Project Location : Canton
Weather : Sunny
Departure Time : 07/07/2026 13:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor for the observation/testing of the placement of fill/backfill. A proof roll was conducted on the roadways of the site. A loaded tandem truck was used to conduct the proof roll. There were no severe signs of pumping or cracking present. The contractor will be installing GAB over the next few workdays. The county requested density testing of the GAB approx. every 500ft, so a grab sample of GAB was taken to the lab for a proctor. We the contractors contact ASEC, we will be back onsite to proof roll the GAB and density test.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/07/2026
Project No : 2025C281
Client Company : SR Homes
Arrival Time : 07/07/2026 11:00
Onsite Hours : 02:00

ASEC Report ID : 96131
Name of the Project : Owen Mills - Owens Store Rd
Project Location : Canton
Weather : Sunny
Departure Time : 07/07/2026 13:00
ASEC Technician Name : Sean Willett



The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.