

Date : 06/30/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 07/30/2026 08:00
Onsite Hours : 05:00

ASEC Report ID : 95842
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 07/30/2026 13:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The contractors removed approximately 10 inches of GAB from the roadway and re-rolled the surface with a vibrating smooth drum roller. Density testing was performed on the GAB and test results were provided to the contractor. The contractors poured concrete in the roadway of Garibaldi Street from existing headed to D-3. A set of cylinders was cast and stored on site, to be transferred to the lab on the following workday. The concrete was tested from the first truck, and test results were provided to the contractors.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/30/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 07/30/2026 08:00
Onsite Hours : 05:00

ASEC Report ID : 95842
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 07/30/2026 13:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.