

Date : 07/07/2026
Project No : 2026C100
Client Company : Artisan
Arrival Time : 07/07/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 96015
Name of the Project : Naturewalk PHASE 3 (PH 2 Extension)
Lots
Project Location : Dallas
Weather : sunny
Departure Time : 07/07/2026 14:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Fill was placed, spread and compacted using a sheep-foot roller. The crew then used a motor grader to shape, trim, and bring the roadway subgrade to the required elevation based on the grade stakes. After grading was completed, the roadway surface was finish-rolled using a smooth-drum roller.

At the future lot areas, the crew continued fill placement operations. Fill material was delivered using loaded dump trucks, spread and leveled in lifts using a crawler bulldozer, and compacted using a sheep-foot roller. Fill placement and compaction activities were observed and in-place density testing performed on the compacted fill at selected locations. The density test results met the required compaction criteria at the locations tested.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/07/2026
Project No : 2026C100
Client Company : Artisan
Arrival Time : 07/07/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 96015
Name of the Project : Naturewalk PHASE 3 (PH 2 Extension)
Lots
Project Location : Dallas
Weather : sunny
Departure Time : 07/07/2026 14:00
ASEC Technician Name : Samara Simha Reddy Kandi



Date : 07/07/2026
Project No : 2026C100
Client Company : Artisan
Arrival Time : 07/07/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 96015
Name of the Project : Naturewalk PHASE 3 (PH 2 Extension)
Lots
Project Location : Dallas
Weather : sunny
Departure Time : 07/07/2026 14:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.