

Date : 07/02/2026
Project No : 2026C125
Client Company : Lewis Contracting
Arrival Time : 07/02/2026 08:00
Onsite Hours : 05:30

ASEC Report ID : 95848
Name of the Project : Pittman Park - Garibaldi St. Stormwater
Project Location : Atlanta
Weather : Sunny
Departure Time : 07/02/2026 13:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The city officials canceled the concrete pour again today due to not having density testing results from underneath the pipeline. The trench was inspected and probe rod tested, but density testing was not performed as these soils are residual. The contractors requested a sample of soil be taken to the lab for a proctor in the roadway. They plan to excavate test pits next to the pipeline to test the soil under the pipe.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.