

Date : 06/29/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 06/29/2026 10:00
Onsite Hours : 02:00

ASEC Report ID : 95700
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : sunny
Departure Time : 06/29/2026 12:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

At the deadman footing located at the west side bridge abutment, the crew excavated to the required depth and compacted the foundation area using a trench compactor. After compaction, density tests were performed, and the foundation appeared stable at the time of inspection. The area was also checked using a probe rod, and no soft or unstable soils were encountered. The crew then placed approximately 6 inches of No. 57 stone to protect the underlying subgrade from inclement weather until they can place rebar and concrete.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/29/2026
Project No : 2025C214
Client Company : Artisan
Arrival Time : 06/29/2026 10:00
Onsite Hours : 02:00

ASEC Report ID : 95700
Name of the Project : NW Unit 4 BRIDGE (Materials Testing)
Project Location : Dallas
Weather : sunny
Departure Time : 06/29/2026 12:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.