

Date : 03/03/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/03/2026
Onsite Hours : N/A

ASEC Report ID : 91157
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time : 03/03/2026
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date the writer was on site to observe proof-rolling of sub grade soils for the west side relocation lane between station 0+00 and 5+00 using a loaded tandem dump truck loaded with 18.5 tons of base rock. Most areas appeared stable under traffic with some isolated areas marked for repair to be undercut approximately 10 inches and replaced with additional base stone. The total areas for undercut measured was (10'x18'x12", 90'x 15'x10", 90'x 15'x10", 30'x7'x10", 35'x10'x8", 15'x8'x8", 40'x6'x8").

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Subgrade proof-roll between Sta 0+00 and 5+00



Date : 03/03/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/03/2026
Onsite Hours : N/A

ASEC Report ID : 91157
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time : 03/03/2026
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman
Project Professional

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.