

Date : 08/21/2026
Project No : 2025C244
Client Company : McCallan Group
Arrival Time : 08/21/2026 09:30
Onsite Hours : 02:00

ASEC Report ID : 97081
Name of the Project : Cassville Rd (Crossroads Sub),
Additional Services
Project Location : Cartersville
Weather : sunny
Departure Time : 08/21/2026 11:30
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our representative was on site to visually inspect the pond area. Prior to inspection and continued work within the pond, the existing water in the pond needed to be drained. As stated by the contractor, the water in the permanent ponds will be drained first, after which the water from the working pond will be transferred to the permanent ponds. Wet soil was excavated and spread out over the adjacent field to allow it to aerate before being reused as structural fill.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.