


Date : 11/09/2022
Project No : 2022C165
Client Company : Toll Bros. Inc.
Arrival Time : 11/08/2022 08:00
Onsite Hours : 07:00

ASEC Report ID : 55469
Name of the Project : Northfield @ Polo Fields - Phase2
Project Location : Pittman Road, Cumming, GA
Weather :
Departure Time : 11/08/2022 15:00
ASEC Technician Name : Vidal Dias

The undersigned ASEC representative was on site as requested by the client to observe the contractor's placement and compaction of soils. Visual observation techniques were employed to ensure the soils were clean and contained no construction debris or organics. The provenance of the soils being placed is from the moisture-density relationships (proctors) taken from areas 1 and 3.



Vidal Dias
070321636
Project Geologist



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.