

Date : 08/20/2024
Project No : 2024C213
Client Company : WDG
Arrival Time : 08/20/2024
Onsite Hours :

ASEC Report ID : 70602
Name of the Project : Covington Town Center PH II
Project Location : Covington
Weather : sunny
Departure Time : 08/20/2024
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day:

Location:

Center of Site

Objective:

To obtain soil samples for determining the moisture-density relationship (Proctor).

Site Observations:

- No construction equipment was active on the site at the time of sampling.
 - The soil sample was collected manually using a shovel.
 - **Sampling Depth:**
 - The sample was taken from a depth of 1 to 2 feet below the current surface elevation.
-

Testing Procedure:

- The soil sample was transported to the laboratory for analysis to determine the optimal moisture content and maximum dry density via Proctor testing.
-

Conclusion:

No further observations were made on-site. The results of the Proctor test will provide necessary information regarding the soil's compaction properties and suitability for construction.

Date : 08/20/2024
Project No : 2024C213
Client Company : WDG
Arrival Time : 08/20/2024
Onsite Hours :

ASEC Report ID : 70602
Name of the Project : Covington Town Center PH II
Project Location : Covington
Weather : sunny
Departure Time : 08/20/2024
ASEC Technician Name : Russell Hendrix



2 foot depth



site

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.